

Safety Alert

Use this Alert: Discuss in Tool Box Talks and HSE Meetings → Distribute to contractors → Post on HSE Notice Boards → Include in site HSE Induction

What happened?

Rigger crushed during an unloading operation!

Why it happened?

- Tool carrier used instead of a crane
- Incorrect equipment used for the operation
- Lack of planning & supervision
- Rigger position in the line of fire

Lifting Equipment



Lesson learned:

- Ensure the lifting equipment is suitable for lift operation and shall meet PDO procedure PR-1708 & SP-2273 requirements
- Ensure all lifting equipment are certified and the lifting crew are competent
- Ensure the lift plan is in place and make sure TBT is conducted

Recommendation:

- Always follow the right procedure for tubular (pipes & poles) handling.

Safety Alert

Mr. Musleh asks the questions of can it happen to you?

1. Do you ensure you identify all hazards before starting a task?
2. Do you ensure the right equipment is used for the job?
3. Do you ensure you are in a safe position while performing lifting operations?

